GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 1 Ser No. 28141

ENGIE

Engineer [redacted]

Gas Safe Card N [redacted]

Engie Office Address
14 Gracliffe Av
Sheffield
S10 3GA.

Contract Number UOS
Customer Name Engie
Site Address Crescent C
Sheffield
Postcode S10 3ED.
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

GAS SAFE REGISTER
12770
Enter Company Registration Number

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details: Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	Yes	Service	Portcom to side of building.	System OPro 65.	Rowena OPro 65.	11150024217 00	Rowena	FS
2	Yes	Service		System OPro 65.	Rowena OPro 65	11150024218 50	Rowena	FS
3	Yes	Service		AWH, 60/300	CWH, Andrews, 60/300.	141600654 1	Andrews	FS
4	Yes	Service.		AWH, 60/300	CWH, Andrews, 60/300.	141600654 1.	Andrews.	FS.

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	Yes
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	Yes	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	Yes
Is the meter installation correct (Yes/No)	Yes	Is gas pipework electrically bonded (Yes/No)	Yes
Gas Installation pipework adequately supported (Yes/No)	Yes	Are adequate emergency isolation valves fitted (Yes/No)	Yes
Gas Installation pipework sleeved and sealed as appropriate (Yes/No)	Yes	Are emergency valve handles in place and labelled (Yes/No)	Yes
Is gas pipework colour coded or identified (Yes/No/NA)	Yes	Do valves fall to the correct position (Yes/No)	Yes
Is flue system installed in accordance with standards (Yes/No)	Yes	Area clear of combustible materials (Yes/No)	Yes.

Ventilation			
Low level free area cm² or ventilation flow rate inlet m³/h	Actual 1430 cm²	Required (Calculated) 288 cm²	
High level free area cm² or ventilation flow rate extract m³/h	Actual 450 cm²	Required (Calculated) 192 cm².	
All ventilation grills clear and unobstructed (Yes/No) Yes	Fans and/or flue interlocks operating correctly (Yes/No/NA) NA		

Details of any faults	Remedial Action Taken	Comments and calculations

Appliance Checks	App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Flue flow test satisfactory (Yes/No/NA)	Yes	Yes	Yes	Yes
Spillage test satisfactory (Yes/No/NA)	Yes	Yes	Yes	Yes
Air/Gas switch operating correctly (Yes/No/NA)	NA	NA	NA	NA
Flame proving devices operating correctly (Yes/No/NA)	Yes	Yes	Yes	Yes
Burner lock out time (seconds)	110	115	90	90
Temperature and limit thermostats operating correctly (Yes/No)	Yes	Yes	Yes	Yes
Heat net input rating data (kW)	/	/	/	/

	App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Gas burner pressure (mbar) or heat input kW/h required	NA	NA	NA	NA
Gas burner pressure (mbar) or heat input kW/h measured	NA	NA	NA	NA
Gas rating measured (kW/h / NA)	NA	NA	NA	NA
Air/gas ratio control setting (%/NA)	NA	NA	NA	NA.
Net flue gas temperature (gross less ambient) (°C)	31	28	27	28.
Oxygen (O_2 %)	5.2	5.2	5.4	5.5
Carbon Monoxide (CO)(ppm)	61	71	62	65

	App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Carbon Dioxide (CO_2) (%)	9.0	8.9	8.8	8.8
Excess Air (%)	32	33	35	35
CO/CO_2 Ratio	.0007	.0008	.0007	.0007
Gross Efficiency (%)	98	98	98	98
CO flue dilution (ppm)	NA	NA	NA	NA
Standing pressure (mbar)	20	20	20	20
Working pressure (mbar)	18	18	19	19
Is appliance safe for use (Yes/No)	Yes	Yes	Yes	Yes

Has a warning advice notice been raised (No or Warning notice Ser No or No's)	None
Test Instrument	Anton VS00
Test Instrument serial number	VS00 JQE53901.

Worksheet No (if used)	
Checked by (office use)	
Entered on database	

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (installation and use) regulations, standards and procedures.

Date	29/5/19
Signature	[redacted]

Distribution: White - Customer, Yellow - Service Centre, Pink - Site, Green - Engineer